EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Cement Concrete Naliow Roads at Nalasipura in ward no: 09, in Vidyaranyapura Sub Division
2	Amount of Work Portion	941540=00
3	Estimated Cost	10.00 Lakh
4	Name of contractor	Shalath. S
5	Agreement No.	302/23-03-2016
6	No. and date under which work order issued	302/23-03-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	23-06-2016
9	Date of receipt of application in the sub division office	23-06-2016
10	Extension granted if any	-
	i)	Yes
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	90 % work Done
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	37 Days
15	Date of recommending time limit applied for	37 Days
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	Nil.
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	- Nil
22	Remarks of the EE with the daily rate of penalty proposed	— Nil

Zadka
Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
EOT is granted for 37 days -

Chief Engineer
Yelahanka Zone, Bangalore-92